

Magnus Renewable Tech Corp — The Company on One Page

Part 1 of 10 · Level-0 cross-functional process landscape · as specified · every gate (G) and hard block (HB) placed on the step it governs · 8 September 2026

Magnus Workspace Platform · Process Maps and RACI
Lanes = departments the platform defines · Columns = the order value moves

	Win the Work	Design and Permit	Buy and Store	Build Safely	Commission and Hand Over	Operate and Maintain	Govern (continuous)
Client and External Parties	Enquiry · site access · receives and accepts proposal · signs agreement	Utility and local government issue permits · licensed engineer seals drawings	Suppliers quote, deliver, and are paid		Accepts turnover and handover	Reports faults · warranty claims	
Executive	G6 Director-COO · G7 Director G9 CEO · G10 Director-COO	G20 COO-Director	G5 Director-COO-2d · G25a Director-COO	G3 COO · G8 Director-COO-3d · G30 COO	G21 Director-COO		G22 COO · G24 Director-COO G31 COO · G32 CEO-COO
Sales and Pipeline	Account → site → opportunity → site assessment → proposal → won						
Engineering		Design package → deliverables → professional seal → approval → bill of materials G18 Design Engineer		Issued-for-construction revisions	As-built package		
Procurement and Inventory			Purchase order from the bill of materials → approved by amount → issued → received G4 Procurement Head-Director-2d Stock: locations · items · transfers · adjustments · physical counts · equipment G25b PM-Director · G26 Custodian-PM G27 Custodian	Issue material and equipment to site HB5 — quarantined material			
Projects and Site	Project created on won · contract · risk terms · project parties HB6 — signed contract to leave setup			Mobilise → deploy workforce → nine construction blocks → daily site report HB1 — insurance certificate HB4 — prerequisite permit HB3 — block B0 before electrical Non-conformance → closure G19 PM-Director-3d	Commissioning → turnover date → handover		
Safety				Safety and health program HB2 — program before construction Daily toolbox meeting — precondition of every site report Permit to work · safety stop G28 Safety Officer · G29 Safety Officer Incident → corrective action → closure · near miss · inspections			
Finance and Payroll			Fund request → release → liquidation G23 Head of Finance-COO-2d HB6 — signed contract for orders and funds	Milestones → progress claims → certification · write-offs by band · cash forecast G11 Head of Finance-COO-3d · G1 Person In Charge-PM-3d G2 PM-Director-3d Payroll: period → statutory tables → runs → approve → disburse no payroll gate in specification (live: "Gate 30")	Retention invoice G12 Head of Finance-COO	Warranty claim G34 Head of Finance-COO-3d	
Human Resources				Requisition → candidate → offer → hire → regularisation · leave · performance no hiring gate in specification (live: "Gate 24")			
Administration and Permits		Permit types → project permits → requirements → submission · consultant					Document register → revision → classification → in force → acknowledged G33 Document Controller
Operations and Maintenance						Schedules → visits → readings → defects → sign-off	
The Platform	Every write appended to the hash-chained audit trail · numbers assigned		Order and fund request refused without a signed contract	HB1–HB5 enforced at the step they guard · toolbox meeting before any site report		RC-H nothing notifies anyone today	Protocol reads, writes, decides under scoped tokens · Administration browser-only

⚠ Where the live build deviates from this map today (each is detailed in Parts 2–9): RC-A one same-person check in sixteen approval controls · RC-B the write-off gate is chosen from a dropdown, not derived from the amount
Register: 25 of 30 gate labels and all 6 hard blocks on the live rows predate this specification, so no approver is ever named on screen · RC-H nothing notifies anyone · RC-N the live "Hard Block 6" blocks fund requests, not purchase orders

How to read

A step, or a chain of steps, performed by that lane. Arrows are implied left to right; each column hands to the next.

G6 Director-COO-3d

An approval gate: number · primary approver (Accountable) · alternate (Consulted) · working-day window where set. Thirty gates; 13–17 reserved.

HB6

A hard block: nobody can waive it — the step cannot happen until the precondition exists. Six, closed list. no specification gap live deviation Key: CEO Chief Executive Officer · COO Chief Operating Officer · PM Project Manager · Custodian Warehouse Custodian · 2d/3d working-day window